

# NATSOL - VAULTS SUPPLY ONLY – NO BUILDING

## CHECKLIST OF INSTALLATION PHOTOGRAPHS TO BE SENT TO NATSOL BEFORE PAYING YOUR CONTRACTOR AND IN ORDER TO OBTAIN OUR GUARANTEE

### **THESE NEED TO BE TAKEN DURING THE INSTALLATION PROCESS**

Please use low resolution images if emailing.

1. The excavation and the concrete screed levelled off.
2. The vaults in the ground but before the lid/floor section is fitted. This should show the urine gutter in position and the SIKA mastic around the rim of the vaults.
3. SIKA pointing up the gap between the lid and the base of the vaults *after* the lid has been fitted.
4. The grey pre-assembled urine outlet in position on the side of the vaults.
5. The soakaway in position before back-filling commences. This should include the pipe connection from the vaults which must slope down [at a gradient of 1 in 60 minimum] to the soakaway.
6. One from outside showing the full height of vent pipe.
7. Two looking inside the cubicle showing both side walls with fixtures and fittings showing the quality and completion of fitting out.
8. One of the urinal pipework.
9. One looking down the pedestal [with flash on] so that the urine separating plate and the soak in the bottom of the vault are visible.
10. One into the active vault with the front cover removed showing the rake in place. The picture should be taken at a low enough angle that it is possible to see the bottom of the stainless steel urine separating plate over the urine collecting gutter.
11. One to confirm that the end of the urinal pipe does not block the urine gutter under the floor but stops between 60 and 100mm above the bottom of the urine gutter.



1



2



3



4



5



6



7a



7b



8



9



10a



10b



11

You may wish to send us additional photographs but please limit the total to 20 unless a specific problem has arisen with the installation which you need to illustrate.